



Department Report

Report Title: Public Works—August 2023

Name and Title: Mark Buchanan, PW Director/City Engineer

Recently Completed:


- The Hancock Park Solid Waste Facility was nearly complete at the time of this writing. Additional improvements include: staining of doors, informational signage, security cameras and surrounding vegetative improvements.



- The reservoir life jacket loaner stations were nearing completion at the time of this writing. Expect to see follow up photographs and on-site recognition and messaging soon.

Ongoing:

- East Main Street repairs. Most of the nighttime work in the North Grove intersection is complete. Contingencies are in place for any potential Gold Rush impact. However, the scope, schedule and budget remain unchanged with a completion expected near the first week of October.



- Morrison Moore Pedestrian Bridge and Sidewalk design and permitting. At this time, construction is expected in late 2024.

- North Grove St. sidewalk upgrades between Main Street and Skyline Drive. The first concrete pouring began September 7, shortly after this photo was taken.



- Park Street water, sewer and storm project has reached award phase.
- Golden Avenue storm drain. Coordination with neighboring property owners regarding necessary easements is ongoing.
- UNG Public Safety Sidewalk. While there was little city involvement with this UNG project on GDOT right-of-way, it's nonetheless a project that improves pedestrian access and is worth noting.



Upcoming (these projects are currently either in concept, design or build phase):

- Mechanicsville curb and gutter installation between Morrison Moore and Head Start. Project stakeout was complete at time of this writing.
- Selected portions of the Arcadia Street water and sewer main project/Mechanic Street to Morrison Moore sidewalk.
- Memorial Park Cemetery storm drain installation. To be performed by city crews. Materials received...working with owner of adjacent parcel.